

LD034841 - C/O Auburn - South Street (NYS Route 34) Project

| ID | Task Mode                                                                           | Name                                                                          | Duration       | Start               | Finish              | Aug 11 | Aug 12 | Aug 13 | Aug 14 | Aug 15 | Aug 16 | Aug 17 | Aug 18 | Aug 19 | Aug 20 | Aug 21 | Aug 22 | Aug 23 |
|----|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|----------------|---------------------|---------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 1  |    |                                                                               |                |                     |                     |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 2  |    | <b>VACRI CONSTRUCTION</b>                                                     | <b>7 days</b>  | Wed 8/11/21         | <b>Thu 8/19/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 3  |    | STORM DRAINAGE (BOX CULVERT AREA - DS 8-4 TO 8-8)                             | 5 days         | Wed 8/11/21         | Tue 8/17/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 4  |    | VACRI - MOB OUT                                                               | 2 days         | Wed 8/18/21         | Thu 8/19/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 5  |    |                                                                               |                |                     |                     |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 6  |    | <b>SUIT-KOTE</b>                                                              | <b>79 days</b> | Mon 7/19/21         | <b>Fri 11/5/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 7  |    | <b>PRECAST BOX CULVERT</b>                                                    | <b>22 days</b> | <b>Mon 7/19/21</b>  | <b>Tue 8/17/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 8  |    | <b>WATER DIVERSION STRUCTURE</b>                                              | <b>5 days</b>  | Wed 8/11/21         | <b>Tue 8/17/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 9  |    | CLOSURE POURS (W.W.#3 & W.W.#4)                                               | 1 day          | Wed 8/11/21         | Wed 8/11/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 10 |    | STREAM CHANNEL WORK (SHAPING, STONE FILL & STREAMBED MATL)                    | 3 days         | Sat 8/14/21         | Tue 8/17/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 11 |    | INSTALL CULVERT RAIL AND GUIDERAIL (PAVILION)                                 | 5 days         | <b>Mon 9/20/21</b>  | Fri 9/24/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 12 |    | <b>PHASE 2 - STA 36+40 TO 43+20 (680 LF + TABER DRIVE)</b>                    | <b>28 days</b> | Thu 8/12/21         | <b>Tue 9/21/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 13 |    | MAINLINE UNCLASSIFIED EXCAVATION, GEOTEXTILE & SUBBASE                        | 4 days         | Thu 8/12/21         | Tue 8/17/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 14 |    | PREP FOR MAINLINE BASE                                                        | 1 day          | <b>Wed 8/18/21</b>  | Wed 8/18/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 15 |    | PAVE AVAILABLE BASE COURSE (MAILINE ONLY)                                     | 1 day          | Thu 8/19/21         | Thu 8/19/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 16 |    | UNDERDRIAN INSTALLATION (677 LF)                                              | 2 days         | Fri 8/20/21         | <b>Mon 8/23/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 17 |    | GRADE FOR GRANITE CURB                                                        | 3 days         | Tue 8/24/21         | Thu 8/26/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 18 |    | INSTALL GRANITE CURB                                                          | 4 days         | Fri 8/27/21         | Wed 9/1/21          |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 19 |    | SET D.I. LIDS TO GRADE/INSTALL BRIDGE CURB (16 LOCATIONS)                     | 4 days         | Fri 8/27/21         | Wed 9/1/21          |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 20 |    | PAVE BASE IN SHOULDER AREAS                                                   | 1 day          | <b>Thu 9/2/21</b>   | Thu 9/2/21          |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 21 |    | GRADE FOR SIDEWALKS AND DRIVEWAYS                                             | 7 days         | Tue 9/7/21          | Wed 9/15/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 22 |    | POUR SIDWALKS AND DRIVEWAY APRONS                                             | 5 days         | Wed 9/15/21         | Tue 9/21/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 23 |  | <b>PHASE 3 - STA 43+20 TO 49+85 (665 LF)</b>                                  | <b>27 days</b> | Tue 9/7/21          | <b>Wed 10/13/21</b> |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 24 |  | MAINLINE UNCLASSIFIED EXCAVATION, GEOTEXTILE & SUBBASE                        | 4 days         | Tue 9/7/21          | Fri 9/10/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 25 |  | PREP FOR MAINLINE BASE                                                        | 1 day          | <b>Mon 9/13/21</b>  | <b>Mon 9/13/21</b>  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 26 |  | PAVE AVAILABLE BASE COURSE (MAILINE ONLY)                                     | 1 day          | Tue 9/14/21         | Tue 9/14/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 27 |  | UNDERDRIAN INSTALLATION (1945 LF)                                             | 3 days         | Wed 9/15/21         | Fri 9/17/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 28 |  | GRADE FOR GRANITE CURB                                                        | 3 days         | Mon 9/20/21         | Wed 9/22/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 29 |  | INSTALL GRANITE CURB                                                          | 4 days         | Thu 9/23/21         | Tue 9/28/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 30 |  | SET D.I. LIDS TO GRADE/INSTALL BRIDGE CURB (7 LOCATIONS)                      | 2 days         | Mon 9/27/21         | Tue 9/28/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 31 |  | PAVE BASE IN SHOULDER AREAS                                                   | 1 day          | <b>Wed 9/29/21</b>  | Wed 9/29/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 32 |  | GRADE FOR SIDEWALKS AND DRIVEWAYS                                             | 7 days         | Tue 9/28/21         | Wed 10/6/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 33 |  | POUR SIDWALKS AND DRIVEWAY APRONS                                             | 5 days         | Thu 10/7/21         | Wed 10/13/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 34 |  | <b>PHASE 2 &amp; 3 - PAVE BINDER COURSE (STA 36+40 TO 49+85)</b>              | 2 days         | Thu 9/30/21         | Fri 10/1/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 35 |  | <b>PHASE 2 &amp; 3 - PLACE BINDER COURE IN DRIVEWAYS (STA 36+40 TO 49+85)</b> | 3 days         | Mon 10/4/21         | Wed 10/6/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 36 |  | <b>PHASE 4 - STA 28+00 to 49+85 (TO COMPLETION)</b>                           | <b>0 days</b>  | Fri 10/15/21        | <b>Fri 10/15/21</b> |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 37 |  | PREPARE FOR TOP COURSE (SANITARY COVERS, WATER VALVES)                        | 3 days         | Fri 10/15/21        | Tue 10/19/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 38 |  | ADDRESS GRADE ISSUE @ STA 28+00 TO 36+40                                      | 1 day          | Tue 10/19/21        | Tue 10/19/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 39 |  | PAVE TOP COURSE 28+00 TO 49+85                                                | 2 days         | Wed 10/20/21        | Thu 10/21/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 40 |  | PLACE TOP COURSE IN ASPHALT DRIVEWAYS (36+40 TO 49+85)                        | 3 days         | Fri 10/22/21        | Tue 10/26/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 41 |  | COMPLETE TOPSOIL INSTALLATION, SEED & MULCH                                   | 5 days         | Mon 10/25/21        | Fri 10/29/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 42 |  | PLANTINGS - PROJECT WIDE (ZERHS)                                              | 10 days        | Mon 10/25/21        | Fri 11/5/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 43 |  | PERMANENT SIGNS (PAVILION)                                                    | 5 days         | <b>Mon 10/25/21</b> | Fri 10/29/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 44 |  | <b>PERMANENT STRIPES (AS CLOSE TO COMPLETION OF TOP AS PRACTICLE)</b>         |                |                     |                     |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 45 |  | <b>STILSING ELECTRIC</b>                                                      | <b>32 days</b> | <b>Wed 9/1/21</b>   | <b>Fri 10/15/21</b> |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 46 |  | INSTALL CONDUIT AND LIGHT POLE FOUNDATIONS (36+40 TO 49+85)                   | 25 days        | Wed 9/1/21          | Wed 10/6/21         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| 47 |  | SIGNAL WORK @ CLYMER ST AND METCALF DRIVE                                     | 7 days         | Thu 10/7/21         | Fri 10/15/21        |        |        |        |        |        |        |        |        |        |        |        |        |        |