

Week Ending 10/11/20		Sub Contractors
	STATE STREET	
Monday	Deck rebar Forming ends of deck Gas main Strip SW wingwall Form SW cheek wall	Interstate
<u>NIGHT</u>		
Tuesday	Deck rebar Gas Main Pour SW cheek wall SE wingwall Forming last section of retaining wall	Interstate
<u>NIGHT</u>		

Wednesday	Setting run offs for bidwell Sanitary manhole for SW quadrant Rebar for retaining wall	Interstate
<u>NIGHT</u>		
Thursday	Form retaining wall Set up Bidwell and work bridges	
<u>NIGHT</u>		
Friday	Pour retaining wall Set up bidwell and work bridges	
NIGHT		
Saturday		