

Week Ending 4/3/21		Sub Contractors
	STATE STREET	
Monday	Conduit in park area Excavating for stamped concrete Excavating miscellaneous sidewalk slabs	Dikat
<u>NIGHT</u>		
Tuesday	Forming miscelaneous sidewalk slabs Sandblast pilasters as needed grind and parch as needed Place plaque Form and pour electric control pad and light foundations	Dikat
<u>NIGHT</u>		

Wednesday	Excavating for sidewalks	
<b><u>NIGHT</u></b>		
Thursday	Forming sidewalks	
<b><u>NIGHT</u></b>		
Friday	Pour stamped concrete and miscellaneous walks	
NIGHT		
Saturday		