

Week Ending 8/9/20

Sub
Contractors

STATE STREET

Monday

Finish full depth saw cut south abutment
Concrete removal face of north abutment
Rebar delivery

Concor
Interstate

NIGHT

Tuesday

Layout centerline of bearings north abutment
Concrete removal face of north abutment
Remove south backwall and abutment to saw cut

NIGHT

Wednesday	Continue concrete removal North face Begin drill and grout for rebar north side Concrete removal south face	Concore
<u>NIGHT</u>		
Thursday	Drilling and grouting north face Concrete removal north and south face	
<u>NIGHT</u>		
Friday	Finish concrete removal north face Drilling and grouting bars Concrete removal south face	
NIGHT		
Saturday		