

Week ending 6/28/20		Sub Contractors
	STATE STREET	
Monday	Decking G-9 to G-7 Lagwall begin west end past Verizon conduits	
<u>NIGHT</u>		
Tuesday	Decking G-9 to G-7 Test holes for 8" water main	
<u>NIGHT</u>		
Wednesday	Isolate 12" water main remove from bridge Finish under decking Disconnect swith for lights	Dikat
<u>NIGHT</u>		
Thursday	Demo G-9 to G-7	
<u>NIGHT</u>		
Friday	Demo G-9 to G-7 Begin 8" watermain work	Villager

NIGHT		
Saturday		