



ARCHITECTURE
+ ENGINEERING

1/06/2015

Chuck Mason
City Clerk

Re: Weekly schedule updates, for Walnut Street over Hunter Brook Culvert replacement Project.

Dear Mr. Mason,

Work Completed since November 25, 2014

- J.J.Lane completed installing temporary pavement for winter shut down period.
- Open Walnut Street, for the holiday season (11/26/2014 to 1/12/2015).
- NYSEG, relocated telephone poles (#45 and #46).

Work Planned for the week of January 12, 2015

- NYSEG, continue working on transferring wires from old pole to new ones.
- Re-Mobilize for installing box culvert.
- Install temporary water way diversion
- Finish installing silt fence on south side.
- Set up road closure.
- Demo existing box culvert.
- Testing for compaction, using AASHTO, T310 method.
- Excavate for Pre-Cast cut off walls.
- Stationing trailers @ John Walsh Blvd.
- Set Pre-Cast cut off walls

Work Planned for the week of January 19, 2015

- Continue setting Pre-Cast cut off walls.
- Backfill cut off walls and fine grade for box culvert section.
- Testing for compaction (SJB).
- Set up and staging for crane operation.
- Set Pre-Cast Box Culvert
- Install temporary Jersey barrier for guard railings.

Note: If you have any questions about the Walnut Street Box Culvert Project, Please contact Paul Tenny, Resident Engineer @ 585-208-4781.

Sincerely,

Paul Tenny
Resident Engineer.