

4/01/2015

**Chuck Mason
City Clerk**

Re: Monthly schedule updates, for Walnut Street over Hunter Brook Culvert replacement Project.

Dear Mr. Mason,

**Contractor JJ Lane, is on winter shut down, and will resume work on April 13, 2015.
Date of completion June 30, 2015.**

Work Planned for the Month of April.

- Readjust misaligned wing walls.
- Place flow able fill (CLSW) under and around wing wall bases.
- Installation of dowels between the cut off walls and the precast culvert end sections.
- Placement of the closure pours between the culvert end sections and the wing walls.
- Grouting of the keyways between the wing wall units.
- Grouting all joints and remove homing devices on box culvert.
- Installation of the waterproof membrane.
- Install Catch Basin (DS-4).
- Start and finish "Low Pressure Air Test" on new lines as per contract documents.
- Placement of 4' (Min.) over the wing wall footings to provide stability.
- Placement of 4' (Min.) adjacent to the culvert to provide stability.
- Install temporary Jersey barrier for guard railing.

Note: If you have any questions about the Walnut Street Box Culvert Project, Please contact Paul Tenny, Resident Engineer @ 585-208-4781.

**Sincerely,
Paul Tenny
Resident Engineer.**