

Memorandum

Date:	11/22/13	To:	All Concerned
From:	Erdman Anthony & City of Auburn	Office:	Rochester
Project Name:	Franklin St. Water Trans Main	Project No.:	19399.00
Subject:	Schedule - Week of 11/25/13	Copy:	File

The following are the anticipated construction activities for the Franklin Street Water Transmission Main Project beginning Monday November 25, 2013 at 7:00 am – November 27, 2013. There is no work scheduled for November 28, 2013. Work may continue on November 29, 2013. Further updates will be provided.

Construction:

1. Rizzo Construction, Inc. will continue installation of 30” diameter ductile iron water transmission main piping within the westbound travel lane of Franklin Street just west of the intersection of Franklin Street and Marvine Avenue. At this time installation 30” piping is not expected west of North Herman Avenue until the week of December 2, 2013.
2. Test Pit excavations may also be performed along Franklin Street between Prospect Street and South Lewis Street. These excavations are small operations and are not anticipated to cause disturbance to the public.
3. Sawing of pavement, which is preparatory work for pipe installation, will continue west of Hunter Brook and Hoopes Avenue.

Traffic, Detours, and Delays:

4. One-way eastbound traffic will be maintained through the work area. For the week of November 25, 2013, the work area is defined approximately by Herman Avenue to the west and Prospect Street to the east.
5. Westbound Franklin Street traffic approaching the intersection of Franklin Street and Prospect Street will be detoured to Prospect Street.
6. Southbound Prospect Street traffic approaching the Franklin Street intersection will be detoured to Franklin Street heading eastbound.
7. Temporary surface restoration of trenches has begun east of Marvine Avenue. Franklin Street is expected to be opened to two-way traffic (Local Traffic Only) between Prospect Street and Marvine Avenue in the near future. Further updates will be provided.
8. The traveling public should expect delays.

Water Service Interruptions:

9. No water service interruptions are planned as part of this week’s scheduled work.