

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Welcome

The purpose of this website is to keep the people of Auburn and the surrounding areas informed about the progress of the Franklin Street Water Transmission Main Project.

The project will allow the City of Auburn to remedy conditions that have caused water supply interruptions and help avoid potential future Health Department violations that may be caused by leaks and breakdowns.

The proposed 30" water transmission main replacement project will address the existing aging and deteriorating 30" water transmission main that is the backbone of the City's water distribution system. The existing system on average serves a population of approximately 45,000, which includes not only the City, but also the neighboring townships of Sennett, Throop, Brutus, Montezuma, Springport, and Aurelius, as well as the Villages of Port Byron and Weedsport; the Cayuga County Water Authority and the New York State Thruway. The City is also the backup water supplier for the Towns of Owasco and Fleming. The existing transmission main, constructed of steel, is 80 years old and has had a high incidence of minor and major failures over recent years. Further failure would lead directly to a loss of supply and water pressure for upwards of 45,000 City and County residents.

William Lupien, Superintendent of Engineer Services



Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Where are we now?



30" Ductile Iron Pipe installation **COMPLETE!**

On Monday May 19, 2014 Roadway Restoration and Reconstruction began.

Over the next two months various levels of road repairs will take place. Work to be completed will include:

- Full depth reconstruction (Beach to Marvine & Mann to Lewis)
- Full depth trench repairs (various locations)
- Granite curb (new and reset) (various locations)
- Concrete curb (new an repair) (various locations)
- Sidewalk ramp replacement (various locations)
- Sidewalk replacement and repair (various locations)

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	---------------------------	--------------------------	------------------------	--------------------------	------------------------

Monday 07/28/14

Rain Day – No Work Scheduled

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	---------------------------	--------------------------	------------------------	--------------------------	------------------------

Tuesday 07/29/14

Construction:

1. Rizzo Construction will install new asphalt top course between South Lewis Street and Seward Avenue.

Traffic, Detours, and Delays:

1. One-way eastbound traffic will be maintained between South Lewis Street and Seward Avenue.
2. Detour #2, the Seward Avenue Detour will be back place.
3. Franklin Street westbound traffic will be detoured north on Seward Avenue.
4. Seward Avenue will be open to traffic both northbound and southbound.
5. The traveling public should expect minor delays.

Water Service Interruptions:

1. Water utility work is complete. No water service interruptions are planned.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	------------------	--------------------------	------------------------	--------------------------	------------------------

Wednesday 07/30/14

Construction:

1. Rizzo Construction will adjust Catch Basins, manholes, and valve boxes to finish grade elevations between Seward Avenue and Prospect Street.

Traffic, Detours, and Delays:

1. Franklin Street will be open to traffic in both directions.
2. Alternating one-way traffic will be provided through areas of work.
3. Driveways within the work limits will be flagged safely from the work zone.

Water Service Interruptions:

1. Water utility work is complete. No water service interruptions are planned.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	---------------------------	-----------------	------------------------	--------------------------	------------------------

Thursday 07/31/14

Construction:

1. Rizzo Construction will install new asphalt top course between Seward Avenue and Prospect Street.

Traffic, Detours, and Delays:

1. One-way eastbound traffic will be maintained between Seward Avenue and Prospect Street.
2. Detour #1, the Prospect Street Detour will be back place.
3. Franklin Street westbound traffic will be detoured north on Prospect Street.
4. The traveling public should expect minor delays.

Water Service Interruptions:

1. Water utility work is complete. No water service interruptions are planned.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	---------------------------	--------------------------	---------------	--------------------------	------------------------

Friday 08/01/14

Construction:

1. Rizzo Construction will install new asphalt top course between Seward Avenue and Prospect Street.

Traffic, Detours, and Delays:

1. One-way eastbound traffic will be maintained between Seward Avenue and Prospect Street.
2. Detour #1, the Prospect Street Detour will be back place.
3. Franklin Street westbound traffic will be detoured north on Prospect Street.
4. The traveling public should expect minor delays.

Water Service Interruptions:

1. Water utility work is complete. No water service interruptions are planned.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
------------------------	-------------------------	---------------------------	--------------------------	------------------------	--------------------------	------------------------

Saturday 08/02/14

NO WORK SCHEDULED

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Daily Schedule

[Monday](#)

[Tuesday](#)

[Wednesday](#)

[Thursday](#)

[Friday](#)

[Saturday](#)

Sunday

Sunday 08/03/14

NO WORK SCHEDULED

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Franklin Street Water Transmission Main Project



[Welcome](#) [Map](#) [Where are we now?](#) [Daily Schedule](#) [Contacts](#) [Give 'Em A Brake](#)

Contacts



Engineers

Resident Engineer – Paul Tenny
(585) 208-4781

Erdman Anthony
(585) 427-8888

Contractor

F. Rizzo Construction
(315) 252-1872

City of Auburn – Engineering Services
(315) 255-4129

Franklin Street Water Transmission Main Project



[Welcome](#)

[Map](#)

[Where are we now?](#)

[Daily Schedule](#)

[Contacts](#)

[Give 'Em A Brake](#)



Road crews who work in construction sites are part of families who need them, just like your family needs you. In the past five years, more than 11,000 people have been injured and more than 80 people have been killed in work zone crashes. This alarming statistic is punctuated by the fact that nearly all of those killed and injured were drivers or passengers traveling through work zones. With this in mind, it is important to drive with extra caution in work zones. Not just for the families who work in construction zones, but for your family too.

Consider this:

85% of those killed in work zones are drivers or passengers

Work zone fatalities occur every 7 hours—3 per day

Work zone injuries occur every 15 minutes—143 per day