



10/21/2014

Here is this weekly update for work scheduled on the Walnut Street bridge.

Monday, October 20, 2014

- Start mobilization of equipment
- Start installation of MPT for road closure.
- Start Survey and lay-out work.

Tuesday, October 21, 2014

- Installation of Erosion Control.

Wednesday, October 22, 2014

- Installation of Erosion Control.

Thursday, October 23, 2014

- Start replacement of 8" water main from Sta.11+64 (Left Side) to Sta.13+45 (Left Side).
Note: This is estimate for 8 days (+/-).

Friday, October 24, 2014

- Continue replacement of 8" water main from Sta.11+64 (Left Side) to Sta.13+45 (Left Side).

Note: This work schedule is contingent upon the weather conditions and unforeseen construction Problems. If you feel that construction operations have severely impacted your area without Proper notification contact Paul Tennity (Resident Engineer) @ 585-208-4781 immediately Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

Sincerely,

Paul Tennity
Resident Engineer.
585-208-4781