

ID		Task Mode	Task Name	Duration	Start	Finish				Oct 16, '22							Oct 23, '22				
							T	F	S	S	M	T	W	T	F	S	S	M	T		
1																					
2																					
3			install 12" storm at 17 genesee st	1 day	Mon 10/17/22	Mon 10/17/22															
4			install sanitary lateral at 22 genesee st	1 day	Tue 10/18/22	Tue 10/18/22															
5																					
6			install laterals at 13 & 11 genesee st	1 day	Wed 10/19/22	Wed 10/19/22															
7			detour westbound traffic	1 day																	
8																					
9			install 12" storm at 10 genesee st	1 day	Thu 10/20/22	Thu 10/20/22															
10			close west bound lane of genesee at seminary	1 day																	
11																					
12			install curb john street	1 day	Thu 10/20/22	Thu 10/20/22															
13			backfill curb john street	2 days	Fri 10/21/22	Mon 10/24/22															

Project: john schedule
Date: Fri 10/14/22

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	