



December 2023 Project Update

The General Contractor (M.A. Bongiovanni, Inc.) placed beams and slab at 2nd story of the Dewatering and Dryer Building (D&DB), continued concrete and masonry demolition in the Digester Control Building (DCB), demolished existing scum skimmers in Primary Settling Tank (PST) #1, demolished existing septage receiving equipment, restored two (of three) storm piping connections that had been disrupted by newly installed process piping, installed and tested piping between manhole FLT-5 and FLT-6, tested 36" ductile iron pipe (DIP) for the new force main, installed a portion of 12" overflow (OF) pipe to primary digester (PD) #1, placed sloped concrete fill in the feedstock tanks and installed falsework for the suspended slabs above.

The Electrical Contractor (O'Connell Electric Company, Inc.) received the first wave of feeder wire deliveries (36 reels), and continued branch conduit for scum pipe actuator power and controls.

The Heating, Ventilation and Air Conditioning (HVAC) Contractor (King & King Mechanical, Inc.) has not yet mobilized to the project site and continues to prepare submittals for engineering review.

The Plumbing Contractor (Siracusa Mechanical, Inc.) has not fully mobilized to the project site and continues to prepare submittals for engineering review. They anticipate weekly site visits for contractor coordination purposes.

The Project Engineer (Brown and Caldwell) continues to review contractor shop drawing submittals, address requests for information (RFIs), provide inspection services and general construction administration services.

The Contractors, Engineer, and City staff met on December 13th for a monthly Construction Progress and Coordination meeting. The Project is on schedule and on budget.

Project Construction Photos from December 19, 2023:



Electrical Entrance Gear



Bypass Piping Staging



Yard Piping Excavation



Dewatering and Dryer Building (2nd Story Floor Slab Cold Weather Concrete Protection)