

2022 City Road Program Updates

Work Completed:

1. Milling and Binder has been placed on: - Capitol St Ext.
 - Perry St
 - Beardsley St.
 - N. Seward St.
 - N. Fulton St.
 - Seminary St.
 - Curtis Pl.
 - Catlin St.
 - Holley St.

2. Man hole and Catch Basins have been raised on:
 - Capitol St Ext.
 - Perry St.
 - Beardsley St.
 - Seminary St.

3. Storm Sewer has been extended on Catlin St.
 - 2 CB tied into the Storm Sewer

4. Catlin St. and N. Fulton St. are almost completed with the manhole and catch basins being set to proper grade.

Work to be done:

- Finish adjusting Manhole and Catch Basins
- Mill and reconstruct driveway aprons
- Storm Sewer work on N. Albany St.
- Granite Curbing to be set on ADA Corners and signed up homeowners
- Concrete to be placed on ADA Corners, Concrete driveway approach slabs
- Terminal Rebates for N. Albany St. & Murray St.
- Top Course of Asphalt to be placed on all streets

Currently waiting for the Curbing Subcontractor to arrive which will most likely occur after Labor Day, but the Contractor has enough work that this is not a bottle neck yet.