

July 2021

SOUTH STREET – TWO WEEK LOOK AHEAD (07/16/2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19 SUIT-KOTE BOX CULVERT INITIATE DETOUR, INSTALLED WATER DIVERSION, BEGIN DEMO VACRI CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	20 SUIT-KOTE BOX CULVERT EXCAVATION & DEMO VACRI CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	21 SUIT-KOTE BOX CULVERT EXCAVATION & DEMO VACRI 12" WATER STREAM CROSSING FOCUS ON SOUTH TIE-IN, INSTALL CASING & PIPE	22 SUIT-KOTE BOX CULVERT EXCAVATION & DEMO VACRI 12" WATER STREAM CROSSING FOCUS ON NORTH TIE-IN, INSTALL CASING & PIPE	23 SUIT-KOTE BOX CULVERT STRUCTURE EXC. & GRADING VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	24 SUIT-KOTE BOX CULVERT STRUCTURE EXC. & GRADING (IF NECESSARY)
25	26 SUIT-KOTE BOX CULVERT STRUCTURE EXC. & GRADING VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	27 SUIT-KOTE BOX CULVERT PREP FOR CULVERT MOB CRANE IN VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	28 SUIT-KOTE BOX CULVERT SET 9 CULVERT SEGMENTS VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	29 SUIT-KOTE BOX CULVERT SET 4 WINGWALLS, WORK ON CLOSURE POURS VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	30 SUIT-KOTE BOX CULVERT WORK ON CLOSURE POURS & ANCILARY ITEMS (GROUT MEMBRANE, ECT) VACRI CLOSED DRAINAGE STA 43+40 TO 49+85 (WEST SIDE - NORTH OF CULVERT)	31