

Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



## South Street Paving Project & Water Main Replacement

[welcome](#)

---

[where are we now?](#)

---

[daily schedule](#)

---

[map](#)

---

[contacts](#)

---

[give'em a brake](#)

---



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



# welcome

[home](#)



'Caring about city streets is caring about the people who use them. The purpose of this website is to keep the people of Auburn and the surrounding areas informed about the progress of the South Street water main installation and paving project.

We're all very excited to see this project underway. We recognize the people are share holders in this endeavor and our goal with this web page is to provide you with up to date information on the progress of the project. There will be inconvenience through the summer but we're sure you'll agree the work is needed. When the work is complete we'll have a highway that will do credit to our beloved national historic district.

We welcome any suggestions or comments on how we're doing.'

*William Lupien, Superintendent of Engineer Services*

[welcome](#)

---

[where are we now?](#)

---

[daily schedule](#)

---

[map](#)

---

[contacts](#)

---

[give'em a brake](#)

---



Keep up to date with construction progress online at:

[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)

## where are we now?

[home](#)



Were off to good start! We began at Metcalf Street, we're up to Swift Street. Digging has been fairly easy which means we were making very good progress. We should reach Chapman Avenue by mid week; which is end of the first segment.

We'll be going back to tie the water main into the various side streets from Clymer St/ Metcalf Dr. to Chapman Ave. Then we can begin to pressure test the first segment. When pressure testing begins the contractor will start excavation on Segment 2.

Within five days of completing the pressure testing and disinfecting of Segment 1 we will begin paving the trench. While the traffic is running on the gravel filled trench we will be controlling dust using water and calcium chloride. This mixture not only helps to prevent dust but also makes the gravel more stable.

We appreciate the cooperation of the traveling public during this first full week of work. Highway construction always has some degree of inconvenience; we are trying our best to meet the needs of the traveling public and we appreciate your patience and understanding.....Thanks!

*Last updated August 17, 2014*



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)

**C&S**  
COMPANIES®

Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



# daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Monday 08/18/14

### Metcalfe Drive to Chapman Avenue

- Excavating and putting in new 12" water main toward Chapman Ave.

### Chapman Avenue to Elizabeth Street

- Survey Crew marking out reference points
- Materials deliveries at various off site locations

### Elizabeth Street to Lincoln Street

- Survey Crew marking out reference points

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



# map

home



Engineer's  
Field Office  
Lorraine Bldg



The work on the water main will proceed in three segments.

1. Metcalf Drive to Chapman Avenue
2. Chapman Ave to Elizabeth Street
3. Elizabeth Street to Lincoln Street

Paving of each segment will begin within five days of the completion of the water main installation for that segment.

The City, C&S Companies and Rizzo Construction are all mindful of the historical importance of this area and its contributions to the character of Auburn.

welcome

where are we now?

daily schedule

map

contacts

give'em a brake



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)  
contacts

[home](#)



**24 Hour Emergency**  
**Cellular (315)-277-0481**

**ENGINEERS - C & S COMPANIES**

**Field Office** - Lorraine Building  
130 East Genesee Street.

**Resident Engineer** – Stephen Olschewske  
Office (315)-282-7336  
Cellular (315)-730-6479

**CONTRACTOR – RIZZO CONSTRUCTION**

**Project Manager – Kevin Rizzo**  
Cellular (315)-406-1446

**Project Superintendent** - Bruce Corey  
Cellular (315)-277-0481

**Rizzo Construction**– Main Office  
Cellular (315)-252-1872

**City of Auburn – Engineering Services**  
(315)-255-4129



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



# give'em a brake

[home](#)



Road crews who work in construction sites are part of families who need them, just like your family needs you. In the past five years, more than 11,000 people have been injured and more than 80 people have been killed in work zone crashes. This alarming statistic is punctuated by the fact that nearly all of those killed and injured were drivers or passengers traveling through work zones. With this in mind, it is important to drive with extra caution in work zones. Not just for the families who work in construction zones, but for your family too.

## Consider this

85% of those killed in work zones are drivers or passengers

Work zone fatalities occur every 7 hours—3 per day

Work zone injuries occur every 15 minutes—143 per day

[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)

# daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Tuesday 08/19/14

### Metcalfe Drive to Chapman Avenue

- Excavating and putting in new 12" water main to Chapman Ave.

### Chapman Avenue to Elizabeth Street

- Survey Crew marking out reference points
- Possibly some saw cutting of the pavement
- Materials deliveries at various off site locations

### Elizabeth Street to Lincoln Street

- Survey Crew marking out reference points
- Possibly install new sidewalk at the street corners.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)  
daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Wednesday 08/20/14

### Metcalfe Drive to Chapman Avenue

- Excavating for water main connections between Metcalfe and Chapman.

### Chapman Avenue to Elizabeth Street

- Survey Crew marking out reference points
- Possibly some saw cutting of the pavement
- Materials deliveries at various off site locations

### Elizabeth Street to Lincoln Street

- Survey Crew marking out reference points
- Possibly install new sidewalk at the street corners.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)



# daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Thursday 08/21/14

### Metcalfe Drive to Chapman Avenue

- Excavating for water main connections between Metcalfe and Chapman.

### Chapman Avenue to Elizabeth Street

- Survey Crew marking out reference points
- Possibly some saw cutting of the pavement
- Materials deliveries at various off site locations

### Elizabeth Street to Lincoln Street

- Survey Crew marking out reference points
- Possibly install new sidewalk at the street corners.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.

[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)  
daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Friday 08/22/14

### Metcalfe Drive to Chapman Avenue

- Excavating for water main connections between Metcalfe and Chapman.

### Chapman Avenue to Elizabeth Street

- Survey Crew marking out reference points
- Possibly some saw cutting of the pavement
- Materials deliveries at various off site locations

### Elizabeth Street to Lincoln Street

- Survey Crew marking out reference points
- Possibly install new sidewalk at the street corners.

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)

# daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## **Saturday 08/23/14**

### **Metcalfe Drive to Chapman Avenue**

- Contractor not working.

### **Chapman Avenue to Elizabeth Street**

- Contractor not working.

### **Elizabeth Street to Lincoln Street**

- Contractor not working

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)

# daily schedule

[home](#)

[Monday](#) | [Tuesday](#) | [Wednesday](#) | [Thursday](#) | [Friday](#) | [Saturday](#) | [Sunday](#)

## Sunday 08/24/14

### Metcalfe Drive to Chapman Avenue

- Contractor not working.

### Chapman Avenue to Elizabeth Street

- Contractor not working.

### Elizabeth Street to Lincoln Street

- Contractor not working

This work schedule is contingent upon the weather conditions and unforeseen construction problems. If you feel that construction operations have severely impacted your area without proper notification contact our office immediately. Unexpected water, power or communication interruptions may occur. Every effort will be made to repair such interruptions as soon as possible. We appreciate your patience and apologize for any inconvenience.



[welcome](#)

[where are we now?](#)

[daily schedule](#)

[map](#)

[contacts](#)

[give'em a brake](#)



Keep up to date with construction progress online at:  
[www.AuburnNY.gov/SouthStreet](http://www.AuburnNY.gov/SouthStreet)

