

# July 2021

## SOUTH STREET – TWO WEEK LOOK AHEAD (07/01/2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4  <b>LANE</b> <b>RESTRICTIONS</b>	5  <b>LANE</b> <b>RESTRICTIONS</b>	6  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 INSTALL TOPSOIL, RAISE D.I. LIDS, SET CURB ON D.I.S  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (EAST SIDE - SOUTH OF CULVERT)	7  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 INSTALL TOPSOIL, RAISE D.I. LIDS, SET CURB ON D.I.S  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (EAST SIDE - SOUTH OF CULVERT)	8  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 INSTALL TOPSOIL, RAISE D.I. LIDS, SET CURB ON D.I.S  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	9  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 GRADE DRIVEWAYS, TEST PITS FOR GAS SERVICES  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE OF CULVERT)	10
11	12  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 GRADE DRIVEWAYS, TEST PITS FOR GAS SERVICES  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	13  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 GRADE DRIVEWAYS, TEST PITS FOR GAS SERVICES  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	14  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 GRADE HARRIET TUBMAN D.W, PREP FOR BINDER  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	15  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 GRADE HARRIET TUBMAN D.W, PREP FOR BINDER  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	16  <b>SUIT-KOTE</b> STA 28+00 TO 36+40 PAVE MAINLINE BINDER & HARRIET TUBMAN D.W.  <b>VACRI</b> CLOSED DRAINAGE STA 36+40 TO 43+00 (WEST SIDE - SOUTH OF CULVERT)	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31