ID	Task Name	Duration	Start	Finish
1				
2				
3	set up M & P close john street	2 days	Mon 10/3/22	Tue 10/4/22
4	curb and walk removal john street	10 days	Wed 10/5/22	Tue 10/18/22
5	storm lines north side genesee	3 days	Wed 10/5/22	Fri 10/7/22
6	grade for walks and curb north genesee	4 days	Mon 10/10/22	Thu 10/13/22
7	install curb john street and N. genesee	1 day	Fri 10/14/22	Fri 10/14/22
8	walk prep john and N.. genesee	2 days	Mon 10/17/22	Tue 10/18/22
9	pour walks john and N. Genesee	6 days	Tue 10/18/22	Tue 10/25/22
10	mill john street	1 day	Wed 10/26/22	Wed 10/26/22
11	binder john street	1 day	Thu 10/27/22	Thu 10/27/22
12	top john street	1 day	Fri 10/28/22	Fri 10/28/22
13	storm lines south side genesee	3 days	Mon 10/31/22	Wed 11/2/22
14	curb removal and prep sosuth side gen.	2 days	Thu 11/3/22	Fri 11/4/22
15	install curb S. Genesee street	1 day	Mon 11/7/22	Mon 11/7/22
16	walk prep S. Genesee street	1 day	Tue 11/8/22	Tue 11/8/22
17	pour walk South Sidde genesee st	2 days	Wed 11/9/22	Thu 11/10/22
18	Mill Genesee street	3 days	Fri 11/11/22	Tue 11/15/22
19	binder Genesee street	2 days	Wed 11/16/22	Thu 11/17/22
20	top Genesee street	2 days	Fri 11/18/22	Mon 11/21/22



Project: john street schedule
Date: Tue 9/20/22

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			